

**ANNEXURE - I**

1)	HIGHLIGHTS OF PERFORMANCE DURING 2014- 15	<b><u>ACHIEVEMENTS AT GHTP DURING 2014-15</u></b>  <b>A. <u>Achievement in Maintenance of Units</u></b> <ul style="list-style-type: none"> <li>The annual maintenance of Unit-1 has been completed in 37.21 days against approved shutdown of 40 days thereby bringing the Unit 2.79 days ahead of schedule and making it capable of generating extra 140.60 LUs.</li> </ul>
2)	No. of Units	4
3)	Total generating capacity	<b>Stage-I</b> : 2 x 210 MW = 420 MW <b>Stage-II</b> : 2 x 250 MW = 500 MW TOTAL = 920 MW
4)	Source of water supply	Bhatinda Branch of Sirhind Canal.
5)	Fuel used	<b>Primary fuel</b> is Coal from PSPCL's captive coal mine Pachwara (Central), Pakur (Jarkhand) & Central Coalfields Limited. <b>Secondary fuel</b> is F.O. & H.S.D.
6)	Date of synchronization of Units with coal	<b>Unit-I</b> = 23.05.98, <b>Unit-II</b> = 26.11.98, <b>Unit-III</b> = 05.02.2008, <b>Unit-IV</b> = 02.08.2008
7)	Energy contribution	220.8 Lac units daily